Ref:

RCL-HSE-FM-07.3

Version: 1.2

Rev. Date: June 28, 2021

## INCIDENT INVESTIGATION REPORT



Badge Name of Employee Actual CHUDAMANI GHARTI No. 3 44065671 Severity: **Proof of** Safety Awareness Worst **Marafiq Induction** Training **Potential** 3 **Training Date** 16 August, 2020 Severity: Profession/ **Project Manager** Name of Line Ahmed Atif Badge 38483 Designation Manager No. Badge 39628 Eslam Salah Name of Supervisor No. Division / Construction Division Project Project Jubail Marafiq Canal 01 Location Department Name (CIVIL) Time of Date of Place of the Head Work Area Incident 10:30 AM Incident 9/9/2021 Incident/Injury Near Miss Other, Please specify: Occupational Yes No Incident/Injury Х MTC Nature of the Incident/Injury Yes Road Traffic Yes No No Incident/Injury Around 10:30 AM During Erection of scaffolding under the column at head work area. Suddenly Loose concrete debris piece fall down from column about 3 meter height and hit on IP Helmet. Helmet fell down from his head and as a result IP got injured in his Brief Description of Occipital area of the Head (superficial Cut) and Parietal area of the Head (Abrasion). the Incident/Injury Immediately shifted to site clinic for First Aid. There Site Nurse given him first aid and referred to Hospital for further treatment .In Hospital (Almana General Hospital) Doctor given him six stitches for his superficial cut Occipital area of the head and cleaned the wound on the Parietal area of the Head. And Doctor given him medications and 2 days sick leave. Occipital Area of the Head for Cut Wound Details of the Injury Parietal Area of the Head for Abrasion (Specify affected body parts) First Aid Given? Name of First Aider Archimedes Х No Yes Name of Hospital Al Mana General Hospital Address/Location Al Jubail where patient was of the hospital treated/transferred Medical leave given Number of Hospitalization Yes No by administering Yes No X X Davs 2 Hospital/Clinic or Doctor **Estimated** Estimated Cost of **Property damage** percentage N/A N/A Yes No Х damaged (SAR) of damage N/A Location of affected Type / Function of N/A property the property Name of N/A Manufacturer **Property Details** N/A N/A Model of the **Plate Number Property** 

Ref:

RCL-HSE-FM-07.3

Version:

1.2

Rev. Date: June 28, 2021

## **INCIDENT INVESTIGATION REPORT**



Vehicle Registration Number	N/A	Company Fleet Number	N/A	

Was Pre- Task / Toolbox r conducted	meeting	Yes	х	No	Was the person using required Personal Yes No (PPE)			
Specify the Personal Prote	ective Equipment (	PPE)	!	ety Sho ness	oes, Safety Helmet, Safety Glasses, Safety Gloves, Safety			
What was the injured persthe incident?	son/employee doi	ng at tl	ne tim	ie of	Erecting Scaffolding under the column on Head Work Area.			
What was the machine/eq incident?	uipment doing at	the tim	ne of t	he	N/A			
What was the material/s / the incident		g at th	e time	e of	N/A			
Immediate Cause/s of the		from c	سيداه	n ton e	edge on IP head in Head Work Area.			
* Foose colleter								
Root Cause/s of the Incident/injury:	People: Team Foreman, IP and Involved Crews not assessed the work area for any Risky loose concrete debris.  Process / Procedure: Loose concrete debris of the column not removed prior to start erecting scaffolding platform. Also there were no barricades placed downside to warn the people.  Equipment: N/A							
	<b>Workplace:</b> Heavy equipment's (JCB) and Jackhammer were using at approx. distance of 15 meter for Chipping work. Due to this equipment and jackhammers vibration, Loose concrete debris from column top edge fell down.							
		hich ha mum le	ve loc	se con	d Jackhammers should be use at maximum distance from ncrete debris about to falling in order to reduce the rea.			
Corrective Action to prevent reoccurrence:	under co  > If a dang  > Parallel v  > Ensure C  > Column v  > Scrappin  > Use of 'is  Administrative C  > Team Leany job. A  > Involved  > Close sup  > Workers  and site S	work lumn. erous c works s hippin work s g of loc colation Control ader sh And Con crews ervisic shall re Gafety c	or uns should g of Chould ose co 'or 'n l: l: l: lould immunishould on and eport	table columns olumns be executed on go'z identify icate a d know monit any un	be assessed for any loose concrete prior to start any work column is to be left standing, it must be adequately braced. See executed at same time. It is start from upside to downside. Secuted as per approved MS& RA. See on columns must be done prior to start any job there. It is a risk of an object falling into an area. The start of about risky areas to his team prior to start of work. We the hazards and risk in the working area. Storing must be ensured. The start of a safe condition in working area to his immediate supervisor maintained with columns having loose concrete debris.			
					maintained with columns having loose concrete debris. ed for clear identification of any unsafe condition.			

Ref:

RCL-HSE-FM-07.3

Version:

INCIDENT INVESTIGATION REPORT



Rev. Date: June 28, 2021

	<ul> <li>PPE:</li> <li>Mandatory PPE'S should be used at site all time.</li> <li>Chin Strips with Safety Helmets must be used all time.</li> </ul>								
Were there any witnesses?	Yes	X	None	Type of witness/s	Employee		Х	Public	
<b>Witness Details</b> Chame Roka				res <sub>e</sub> ;	Badge Number	65621	Mobile Number	93 <b>—</b>	

Witness Statement: As per Mr.Chame Roka ,Foreman assigned them to erect scaffolding with column in Head work area.Mr.Chame told that we did not assessed the area for any risky loose concrete debris on column and started erection of scaffolds there. Suddenly concrete debris fell down on Mr.Chudamani head and got injured.

Initial Investigation Conducted by:	Noted by:	Date	9/9/2021
MUHAMMAD AMJAD	AHMED ATH	***************************************	

## Additional Details:

## Recommendations:

- > If a column is to be demolished in whole or in part, the structure and any adjoining structures, the integrity of which could be compromised by the demolition, must be supported to the extent and in a manner prescribed by a professional Structural engineer.
- While salvage is taking place before or during the demolition process, the integrity of the structure must be maintained.
- If a dangerous or unstable column is to be left standing, it must be adequately braced.
- During the dismantling or renovation of a column or structure, materials of a size or weight which may endanger workers must not be loosened or allowed to fall, unless procedures are used that will adequately protect workers.
- If material is to be dropped or thrown from upper floors, the area into which the material will fall must be barricaded to prevent workers from entering the area and conspicuous warning signs must be displayed to advice
- If falling material could endanger a worker, the danger area must be guarded to prevent entry by workers or protected by adequate canopies.

Noted by:  AHMED ATIF	Date	9/9/2021