

Fill the Information Below

Company: Rezayat Company Limited

Date: 7/28/2022

Location: JHAH Building # 61, Smoking Area

Time: 05:15 PM

Project/ Site Name: Façade Repairing Building 61 Project

Worst Potential Severity: 5

Actual Severity: 1

Person(s) Involved:

Employee

Contractor

Others

Rental

1. Mahfizur Rahman (2428770172)

2. Other(s).

Type of Incident:

Near Miss (Falling of object from heighth)

Injury Location by Body Parts (Select one or more if necessary):

Head	Chest	Hand	Eyes
Face	Leg	Arm	Hip
Neck	Abdomen	Wrist	Ankle/Foot
Back	Stomach	Elbow	Knee
Nose/ Ears	Shoulder	Fingers/ Thumb	Toes

Type of Injury Sustained (Select one or more if necessary):

Fracture	Cut/ Laceration	Scalping	Bruising
Loss of Sight	Loss of Consciousness	Heat	Amputation
Dislocation	Crush Injury	Cold	Other(s)
Abrasion	Suffocation	Burn	

Immediate Cause(s) (Select one or more if necessary):

Safety Rule Violated	Lack of Resources	Drugs/ Alcohol Related	Inadequate Visibility
Lack of Task Skill	Method Deviation	Poor Housekeeping	Employee Morale
Lack of Supervision	Poor Weather Conditions	Inadequate Lighting	Employee Attitude
Improper Lifting (MH)	Lack of Task Knowledge	Poor Team Work	Behavior Problem
Not Paying Attention	Lack of Communication	No Risk Assessment	Poor Ground Conditions
Human Error	Incorrect Tools/Equip	Defective Equipment	Improper Lifting (crane)
Inadequate PPE	Defective Tools	Unprotected excavation	Unprotected Edge
Animals	Violence	Horseplay	Improper/ Poor Slings
Heat Stress	STF Above Ground	STF on the Same Level	Manual Handling
Misuse of Hand Tools	Grinding/ Welding	Knives/ Sharps	Hit by Vehicle
Hit by Static Machinery	Heavy Equipment	Splashes from C.P.O.L.	Other(s) :
Stress	Fatigue	Vandalism	

Equipment(s) Involved:

Light Vehicle:	Heavy Vehicle:	Plant Equipment:	Static Plant Equipment:
Building:	Structure:	Scaffold:	Excavation:
Other(s):			


Description of the Event:

A Scaffolding ledger (1.2 meter) fell down from the top (23 meter height) of the scaffolding edge towards the JHAH main visitors / Vehicles road side when a erector (rental) was erecting the railing there during erection. Luckily, Road was clear from any vehicle / visitors and there is no any harm or property damage occurred as the area was barricaded proactively by the foreman / supervisor.

Immediate Action(s) Taken to Prevent Reoccurrence (If Any):

Scaffolding erection activity was suspended temporarily, Tool Box Meeting on spot to all workers on the scaffolding erection and to follow the procedure. Advised to ensure only competent & physical fit and fresh person to be assigned for such life critical activities.

Person Created the Report:

Name: Adeel Khan	Position: HSE Officer	Signature: 	Date: 7/28/2022
------------------	-----------------------	--	-----------------