



Fill the Information Below	,							
Company: Rezayat Company Limited						Date: 11/16/2021		
Location: Marafiq Canal-01						Time: 16:30		
Project/ Site Name: Marafiq Project						orst Potential Severity: 3 ual Severity: 3		
Person(s) Involved:	√	Employee		Contractor		Others		
1. Zahangir			3. B	ashir				
2. Itman								
Type of Incident:								
First Aid Case								
Injury Location by Body P	arts	(Select one or more if necessar	ry): N	/A				
Head		Chest	T	Hand		Eyes		
Face		Leg		Arm		Hip		
Neck		Abdomen		Wrist		Ankle/Foot		
Back		Stomach		Elbow		Knee		
Nose/ Ears		Shoulder		Fingers/Thumb		Toes		
Type of Injury Sustained (	Selec	t one or more if necessary); N	/ A					
Fracture		Cut/ Laceration	#555 #655	Scalping		Bruising	√	
Loss of Sight		Loss of Consciousness	181	Heat		Amputation		
Dislocation		Crush Injury		Cold		Other(s)		
Abrasion		Suffocation		Burn				
Immediate Cause(s) (Select	one	or more if necessary); N $/$ A $^{\circ}$						
Safety Rule Violated		Lack of Resources		Drugs/ Alcohol Related		Inadequate Visibility		
Lack of Task Skill		Method Deviation		Poor Housekeeping		Employee Morale		
Lack of Supervision	$\sqrt{}$	Poor Weather Conditions		Inadequate Lighting		Employee Attitude		
Improper Lifting (MH)		Lack of Task Knowledge		Poor Team Work		Behavior Problem		
Not Paying Attention	$\sqrt{}$	Lack of Communication	√	No Risk Assessment		Poor Ground Conditions		
Human Error		Incorrect Tools/Equip		Defective Equipment		Improper Lifting (crane)		
Inadequate PPE		Defective Tools		Unprotected excavation	_	Unprotected Edge		
Animals		Violence		Horseplay	_	Improper/Poor Slinging		
Heat Stress		STF Above Ground	<del> </del>	STF on the Same Level		Manual Handling		
Misuse of Hand Tools		Grinding/Welding	<u> </u>	Knives/Sharps		Hit by Vehicle		
Hit by Static Machinery		Heavy Equipment	√	Splashes from C.P.O.L.		Other(s):		
Stress		Fatigue		Vandalism				
Equipment(s) Involved:								
Light Vehicle:		Heavy Vehicle:		Plant Equipment:		Static Plant Equipment:		
Building:		Structure:		Scaffold:		Excavation:		
Other(s): Skid Loader	√							
Description of the Event:								

Around 4:30PM, The operator Mr.Itman was operating Skid Loader with a load of Concrete in bucket of Skid loader downside of Sharq Bridge area. He stopped loader near working area to give concrete to Mason crew for plastering of Wall. At that time Mr. Bashir came at back side of loader and He was collecting shotcrete pipes. One of Mason crew given instructions to operator to move little aside to easily take the concrete from bucket.Mr.Itman Operator taken little reverse, suddenly at that time Mr. Bashir came at backside of skid loader and rear tire of skid loader partially hit his leg and get injured on his ankle.

## Immediate Action(s) Taken to Prevent Reoccurrence (If Any):

- 1. First aid given to Mr.Bashir & send him to hospital and report to PM & HSE engineer.
- 2. Stopped the working of skid loader.
- 3. Instructed to foreman to assign competent flag man to guide the operator.
- 4. Informed to foreman to make sure your coworkers stay a safe distance from heavy equipment.
- 5. Conducted tool box talk to operator to follow the safety instructions.

Person Created the Report:			
Name: ALAA SHALAPY	Position: HSE OFFICER	Signature:	 Date: 11/16/2021

Note: This form is to be submitted four (4) hours after the incident occurred.